



WEEKLY CONSTRUCTION SCHEDULE TEMPLATE

Ski Hi

PROJECT NAME

DW Tower, LLC

OWNER

Project Description	Task ID	Task Name	Start Week	End Week	% Completed	WK1	WK2	WK3	WK4	WK5	WK6
New Cell Phone Tower Site		TASK									
		Bluestake/Survey site	4/7/2025	4/11/2025		1					
		Tower Foundation/grounding/backf	4/21/2025	5/8/2025			1	1	1		
		Building Footings	5/12/2025	5/22/2025						1	1
		Partial Block wall install	5/27/2025	6/4/2025							
		Power/Fiber conduit install	5/27/2025	5/29/2025							
		Backfill/pour building pad install co	6/2/2025	6/12/2025							
		Final Block wall install	6/16/2025	6/25/2025							
		grading and drainage	6/23/2025	7/3/2025							
		final electric /fiber/grounding install	6/30/2025	7/3/2025							
		Stoops/ Final Clean up	7/7/2025	7/10/2025							
		Roofer/Paint	7/14/2025	7/25/2025							
		Tower Install	N/A	N/A							
		Final inspection/clean up	7/23/2025	7/24/2025							
Remarks											

Schedule could change depending on weather and unforeseen circumstances

[illegible]

PLATE

4/21/2025

START DATE

7/24/2025

Week Ending

[illegible]

[illegible]